Portion 5 - TTA Status as in April 2025

Legend:

1. TTA to be implemented (5 nos.)
2. TTA Implemented (15 nos.)
3. TTA to be removed (1 nos.)

PROPOSED DIAMOND HILL S.W. S/R

PROPOSED DIAMOND HILL F.W. S/R

PROPOSED DIAMOND HILL F.W. P/S

PROPOSED DIAMOND HILL S.W. P/S

PROPOSED ACCESS TUNNEL

Tsz Wan Shan Road stage 3
Open Trench Section

Shatin Pass Road
Trial Pit for Mainlaying

Sheung Fung Street stage 4
Open Trench Section

Chuk Yuen Road near Pang Ching Court
Pipe Pile work for pipe jacking

Chuk Yuen Road near Pang Ching Court (eastbound)
Open Trench Section

Chuk Yuen Road near Chuk Yuen Estate Bus Terminus (eastbound)
ELS for Receiving Pit

Chuk Yuen Road near Bus Terminus (eastbound)
Open Trench Section

Sheung Fung Street
Trial Pit for Connection Point

Chuk Yuen Road (eastbound) near Tin Wang Court
Pipe Pile work for pipe jacking

Lion Rock Road

PORTAL ANCILLARY BUILDING NEAR LION ROCK PARK TRANSIT NURSERY LANDSCAPE SECTION

Chuk Yuen Road near Chuk Yuen Estate Bus Terminus (westbound)
ELS for Receiving Pit

Chuk Yuen Road near Market (westbound)
Open Trench Section

Lung Fung Street
Open Trench Section

Chuk Yuen Road (Westbound) near Tin Ma Court
Pipe Pile work for pipe jacking

Chuk Yuen Road near Chuk Yuen Estate Bus Terminus (westbound)
Open Trench Section

Ming Fung Street
Road Kerb Setback

Sheung Fung Street
Trial Pit for Connection Point

Chuk Yuen Road (eastbound) near Tin Ma Court TTA for road kerb setback

- PAB 355 pipe piling
- PAB Excavation & Tie Back Installation
- Pump house E&M provision
- CLP cable draw pit and ducting construction
- Tunnel excavation Q1 continue arch install, shotcrete, Jumbo drilling works and grouting
- Tunnel excavation Q2, pipe pile cutting and kick off excavation
- Site Set up - Shotcrete supply, disposal arrangement,

Plot Date : 2022/8/12 下午 06:17:32

© Copyright by Binnies Hong Kong Limited

NOTES:

COPYRIGHT RESERVED

THIS PRINT MAY NOT BE COPIED, TRACED, OR EXHIBITED WITHOUT PREMISSION OF THE WATER AUTHORITY.

1. ALL DIMENSION ARE IN MILLIMETRES UNLESS OTHERWISE SPECIFIED.
2. THE BASE PLAN IS EXTRACTED FROM SURVEY SHEET NOS. 11-NE-A & 11-NW-B.

LEGEND:

- COUNTRY PARK BOUNDARY
- PROPOSED FRESH WATER MAINS
- PROPOSED SALT WATER MAINS

Revision	Date	Description		Initial
	Designed	Checked	Drawn	Checked
Initial	KMF	YHP	SZ	YHP
Date	03/21	03/21	03/21	03/21

Approved

Contract No.
21/WSD/21

Project Title
RELOCATION OF DIAMOND HILL FRESH WATER AND SALT WATER SERVICE RESERVOIRS TO CAVERNS

Drawing Title
GENERAL LAYOUT OF RELOCATED DHSRS

Drawing No.
401049/B&V/AT/005

Revision
J

Scale
A1 1 : 2500
A3 1 : 5000

水務署
Water Supplies Department

BINNIES HONG KONG LIMITED
賓尼斯工程顧問有限公司